



THE RESORT

AT GULF SHORES PLANTATION

Construction Progress Meeting Update
Bldgs1-3
as of 11/06/2021

Buildings 1, 2, & 3

- New unit entry door installation is progressing as expected at this time. There are still 4 doors left to replace in building 3 with 38 left to paint, 33 remain in building 2, and 28 remain in building 1.
- Rainwater downspouts – The contractor has begun installation of the rock beds under the new downspouts and removal of the rock beds at the old locations.

Rec Building

- Exterior sheathing and waterproofing remain the same status as last week. The contractor is waiting for windows to arrive before siding can begin.
- The pentagon steel erection continued this week with the crew completing initial assembly of the main structure. Next week they will be completing all welds and installing the roof purlins.

Tennis Court

- Resurfacing, striping, and new nets have been completed.

Outdoor Pool buildings, Domestic and Fire Water Building, and Sewage Lift station building

- Painting for these buildings is currently scheduled to take place during the week of Thanksgiving.



CONSTRUCTION PROGRESS OF PENTAGON STRUCTURE



REC BUILDING READY FOR WINDOWS, DOORS, AND PENTAGON



MODIFICATIONS MADE FOR NEW STRUCTURE ATTACHMENT



MAIN COLUMNS HAVE BEEN REPAIRED AND EPOXY COATED FOR BELOW GRADE PROTECTION

