

Gulf Shores Plantation

Construction Progress Meeting

2/17/2022

Building 4

- Interior doors are installed on all floors of the east building.
- All contractor furnished cabinets and counter tops have been installed on floors 5 and 4 of the east building.
- Wall base has been installed on 5th floor of the east building.
- Exterior painting on the east building is now 90% complete. The remaining 10% are areas awaiting other trade finishes to be completed.
- 1st floor of the west building did not get inspected this week due to electrical not being ready – same status this week
- Sheetrock hanging is now complete thru 2nd level, awaiting 1st floor inspection in west building.
- Siding crews continued to work on west building. Most of the crew has focused on the Trusscore walkway ceilings in order to seal off unit interiors.

Rec Building

- One side of interior walls have been hung out.
- Fire walls are being installed.
- All other interior finishes are being held up until electricians can finish electrical rough in

Next Week

- Cabinets and baseboard install on floors 4 and 3 of the east building.
- Finish interior painting in east building.
- Inspect main electrical – County Inspection
- Inspect 1st floor units in west building – County Inspection
- Continue Siding and Trusscore, west building
- Sheetrock finishing to start in west building units.
- Elevator shaft roofs and finish Rec Building mansard roofs
- Continue connecting copper linesets to roof AC units