

# Gulf Shores Plantation

## Construction Progress Meeting

2/5/2022

### This Week

#### Building 4

- Additional AC stands were added to both buildings roofs to allow for more spacing between condensers.
- The crews working on siding and exterior ceilings added crew numbers and have been able to make big progress on the Trusscore ceilings.
- All condo units in the east building have finished sheetrock and floors 3 thru 5 have texture applied.
- Cabinets and water heaters for east building units have been delivered and stored in the appropriate units.
- Floors 2 thru 5 in the west building have passed inspection, sheetrock hanging has begun.
- Floor 1 will be ready for inspection by 2/9/22.
- A large delivery of sheetrock arrived this week and has been stocked on the floors.
- Many other deliveries of hardware, lighting, and other fixtures also arrived this week with more scheduled over the coming weeks.
- Exterior painting has begun on the east building's south elevation.
- AC units for both towers were delivered this week.

#### Rec Building

- North exterior wall of the building was framed out this week, sheathed, and waterproofed.
- Electrical and Fire Alarm rough in started this week
- Exterior storefront doors have been installed on the south elevation of the indoor pool.

#### Next Week

- Finish interior texture, east building
- Receive interior door and trim orders for east building
- Continue hanging sheetrock, west building
- Inspect 1<sup>st</sup> floor, west building.
- Start interior wall painting in east building.
- Begin AC unit installation
- Continue exterior painting
- Install windows and doors on north elevation of Rec Building